

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Construction of Culverts and Improvements road at Ravindra nagara slum ward No.13, Shettyhalli sub division	
2	Estimate Cost	20.00 <i>LAKH</i>	
3	Work Code	P- 1878	
4	Job Code	013-18-000043	
5	A.S No.	BBMP/EE/PD/AS/33/2017-18, Date:01-12-2017	
6	T.S No	BBMP/CE/DZ/TS/06/2017-18, Date:20/12/2017	
7	Work Order/Agreement No	BBMP/EE/PD/Wo/15/2017-18, Date:01-01-2018	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	90 days	
10	Targeted Monthly progress	-	
11	Progresses Achived Till date	-	
12	Reasons for Delay	ಸದರಿ ರಸ್ತೆ ಹಾಗೂ ಚರಂಡಿ ನಿರ್ಮಾಣ ಮಾಡುವ ಜಾಗದಲ್ಲಿ ಸಾರ್ವಜನಿಕ ಭೂತಕ್ಕಾರು ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು 221 ದಿನಗಳು ವಿಳಂಬವಾಗಿರುತ್ತದೆ.	
13	Time Extension Requested	221 ದಿನಗಳು	
14	Assistant Executive Engineer's Recommendation	<i>Recommended</i>	
15	Executive Engineer's Recommendation	<i>Time extension may be granted by levying penalty Rs 50/day (summit). with Rs 11050/-</i>	
16	Superintending Executive Engineer's Recommendation	<i>As recommended by EEC (Asst)</i>	
17	Chief Engineers Recommendation	<i>As recommended by EEC (Asst)</i>	
18	Time Extension Granted	<i>tot is accepted</i>	
19	Conditions imposed if any	<i>As recommended by EEC (Asst)</i>	

[Signature]
Asst. Engineer,
Project sub Division

[Signature]
Asst, Executive Engineer,
Project sub Division

[Signature]
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು
Executive Engineer
Project Division

*As recommended by EEC (Asst)
TOT is accepted
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು*